



Preston and South Ribble Flood Risk Management Scheme

Landscape and Habitat Establishment and Management Plan - Fishwick Bottoms

ENV000009C-JAC-ZZ-ZZ-RP-EN-0003 | P03 9 June 2021

Environment Agency

In partnership with:







Preston and South Ribble Flood Risk Management Scheme

Project No:	ENV000009C
Document Title:	Landscape and Habitat Establishment and Management Plan-Fishwick Bottoms
Document No.:	ENV000009C-JAC-ZZ-ZZ-RP-EN-0003
Revision:	P03
Document Status:	For information
Date:	9 June 2021
Client Name:	Environment Agency
Client No:	Client Reference
Project Manager:	Matt Waddicor
Author:	Anna Ruffell / Nick Westermann

www.jacobs.com

© Copyright 2019 Please select a legal entity from the Change Document Details option on the Jacobs ribbon . The concepts and information contained in this document are the property of Jacobs. Use or copying of this document in whole or in part without the written permission of Jacobs constitutes an infringement of copyright.

Limitation: This document has been prepared on behalf of, and for the exclusive use of Jacobs' client, and is subject to, and issued in accordance with, the provisions of the contract between Jacobs and the client. Jacobs accepts no liability or responsibility whatsoever for, or in respect of, any use of, or reliance upon, this document by any third party.

Document history and status

Revision	Date	Description	Author	Checked	Reviewed	Approved
P01	21.06.2021	For Information	AR / NW	KR	KR	MW
P02	08.09.2021	For Information	AR	MJ	MJ	JF
P03	22.09.2021	For Information	AR	MJ	MJ	JF



Contents

1.	Introduction	.1
2.	Scheme overview	2
2.1	Site context	2
2.2	Designated sites	2
2.3	Habitats	3
2.3.1	Species	3
2.4	Scheme description	3
3.	Landscape design and habitat management philosophy	4
3.1	Landscape Design	4
3.2	Biodiversity Net Gain	4
3.3	Landscape and Habitat Areas	4
3.4	Soil	5
3.5	Design, construction and planting of waterbodies	5
4.	Roles and Responsibilities	6
4.1	Management	6
4.1.1	Injurious weeds and Invasive Non-Native Species	6
4.2	Monitoring	6
5.	Landscape and habitat objectives and clauses	.7
5.1	Native Broadleaved Woodland	7
6.	Injurious weed and Invasive Non-Native Species control	9
6.1	Injurious and Problem Weed Control	9
6.2	Invasive Non-Native Species Control	9
7.	Review1	0

Appendix A – Environmental Masterplan

1. Introduction

This Landscape and Habitat Establishment and Management Plan (LHEMP) has been produced for the Environment Agency to assist in the implementation of the landscape and ecology management of the Preston and South Ribble Flood Risk Management Scheme at Fishwick Bottoms. It should be read in conjunction with the landscape masterplan drawing for Fishwick Bottoms (drawing no. ENV0000009C-JAC-ZZ-ZZ-DR-L0010) included in Appendix A, or any subsequent revisions.

The purpose of the LHEMP is to discharge condition 13 of planning consent reference LCC/2021/0002 which states the following.

The plan shall include the following detail:

- a) The nature and depth of any soil making materials.
- b) The design, construction and planting of waterbodies.
- c) Locally native tree/shrub planting and seed specification.
- d) Detail of habitat establishment (including seasonal timing), management, monitoring, and review and reporting methods.
- e) Details of the type, number and location of bird and bat boxes.
- f) The ongoing maintenance and management of the landscaping and habitats at the site for a period of 15 years.


Thereafter, the approved landscaping and habitat establishment and management plan shall be implemented within the first available planting season (the period between 31 October in any one year and 31 March in the following year) following completion of the development.

2. Scheme overview

2.1 Site context

Preston is a city located in central Lancashire to the north of the River Ribble. South Ribble is a non-metropolitan district and borough of Lancashire located to the south of the River Ribble (refer to Figure 1). The two authorities have a combined population of approximately 235,000 (estimated population in Mid-2018). There are two main rivers within the authorities – the River Ribble which bisects the authorities and the River Darwen which joins the River Ribble at Walton-le-Dale, as well as numerous watercourses and drainage systems. There are extensive flood defences on both of these watercourses which provide part of the wider flood risk management for the Preston and South Ribble areas.

Areas 1 and 2 of the Preston and South Ribble FRMS (Proposed Scheme) are located along the north and south banks of the River Ribble to the south of Preston city centre at national grid reference (NGR) SD 53174 28203 (refer to Figure 1). The proposed Scheme will extend from Liverpool Road Bridge to the West Coast Main Line (WCML) on the north bank (Area 1) and from Penwortham Old Bridge to the WCML on the south bank (Area 2). The proposed works will primarily involve the replacement of existing flood defences and therefore the majority of the works will take place along the existing alignments.



Fishwick Bottom lies approximately 2km to the east of the proposed Scheme. The area has a generally flat topography adjacent to the River Ribble (AOD). To the north, Preston's urban edge is located on top of a wooded low rise at approximate 30m AOD. To the south of Watery Lane, the area is low-lying and comprises predominantly small, irregular shaped fields of improved pasture with occasional fields of arable farmland that extend along the north bank of the River Ribble. Fields are bound by fragmented and overgrown hedgerows and drainage ditches. To the north of Watery Lane, there's a BMX track, Fishwick Recreation Ground, a timber merchants, Fishwick Bottoms Local Nature Reserve and Throslock Wood Biological Heritage Site. The wooded slopes of Fishwick Bottoms Nature Reserve and Throslock Wood filter and obscure the urban edge of Preston from view.

2.2 Designated sites

Statutory designations

• The River Ribble is located within the Ribble Estuary Marine Conservation Zone.

Non-statutory designations

There are four Biological Heritage Sites located within the study area,

- Fishwick Bottoms
- Throslock Wood
- Melling's Wood and Dark Wood
- River Ribble from London Road Bridge Preston, in West, to County Boundary, in East.

2.3 Habitats

The area comprises improved pasture and riparian vegetation associated with the river. The Ribble and Alt Estuary Special Protection Area (SPA), and Ribble and Alt Estuary Ramsar are situated approximately 8.5km downstream from the scheme. The Ribble Estuary Marine Conservation Zone (MCZ) is designated for smelt (Osmerus eperlanus)

2.3.1 Species

Trees and scrub vegetation have the potential to support breeding birds between March and August inclusive.

2.4 Scheme description

All trees removed to enable the construction of the defences will be replaced on a 5:1 ratio. Due to limited space for tree planting adjacent to the replacement flood defences a nearby location has been identified at Fishwick Bottoms through discussions with Preston City Council where trees will be planted at a 5:1 ratio.

The Scheme involves planting a 30m wide strip of riparian woodland along the top of the right bank of the River Ribble, from approximately 600m to the east of the football pitch upstream to Mete House, a length of approximately 1.2km. A total of approximately 9970 trees will be planted which will be more than the 5:1 replanting ratio for the scheme (approximately 775 trees removed to allow for Areas 1 and 2 of the scheme). The woodland will have stockproof fencing along the landward edge to prevent access for livestock.

The following section provides a description of the landscape design and habitat management philosophy to inform the establishment maintenance requirements and long-term management of the site.

3. Landscape design and habitat management philosophy

The following section provides a description of the landscape design, habitat creation and management philosophy to inform the establishment maintenance requirements and long-term management of the site.

3.1 Landscape Design

The planting design complements the existing vegetation, to provide long term riparian woodland cover which reflects the existing vegetation and habitat types along the river corridor within the vicinity of Fishwick Bottoms. The planting mitigates vegetation losses required to accommodate the scheme and contribute to biodiversity net gain.

3.2 Biodiversity Net Gain

Biodiversity Net Gain (BNG) is an approach that leaves the natural environment in a better state than before the development. It uses a metric approach that allow losses and gains in biodiversity to be measured in an objective and repeatable manner. The results of the assessment for this scheme are provided in the BNG report ENV0000009C-JAC-ZZ-ZZ-RP-BD-0002 which was included in the planning application.

All areas of habitat creation and reinstatement contribute towards BNG. The key area for ecological benefit at this site is new woodland creation along the top of the right bank of the River Ribble.

The target value of each habitat, as detailed in the BNG report, depends on the condition the habitat achieves. Habitat condition is a score based on the quality of the habitat, judged against the perceived ecological optimum state for that particular habitat. The process of assessing habitat condition considers how many of the key physical characteristics and typical species of a particular habitat type are present in a habitat patch(Crosher *et al.* 2019). Many of these features will gradually develop over time and some habitats such as woodand may take decades to achieve an optimum state. Indicators of success have been set for the initial 5 year periodA review of this document should be carried out every 5 years to confirm each habitat is on the righttrajectory to achieve the target condition set in the BNG report.

3.3 Landscape and Habitat Areas

The landscape proposals for Fishwick Bottoms are shown on the 'Landscape Masterplan' drawing Figure 1.12-'Environmental Masterplan' Sheet 9 (drawings: ENV0000009C-JAC-ZZ-ZZ-DR-L-0010), refer to Appendix A.

Fishwick Bottoms

A 30m wide strip of riparian woodland is proposed along the top right bank of the River Ribble, running from approximately 600m to the east of the football pitch upstream to Mete House, approximately 1.2km. The woodland will have stockproof fencing along the landward edge to prevent access for livestock. An alternative water source will be provided for livestock. Access along the Ribble Way along the right bank of the River Ribble will be maintained.

The river bank is heavily impacted by cattle poaching. Revegetating the bank would incorporate cover and shelter to benefit riparian mammals and freshwater fish. The species mix for revegetation complements existing plant species present, to provide long term, low maintenance riparian woodland tree cover which reflects the existing vegetation and habitat types of the area. The proposed planting will mitigate for vegetation losses because of the scheme and will also contribute to biodiversity net gain.

3.4 Soil

The proposed woodland will be planted into the existing soil on site. It is not envisaged any additional topsoil or subsoil will be required. Any soil generated during the planting operations will be spread evenly on site to match existing levels.

No planting compost is specified for the native woodland planting.

3.5 Design, construction and planting of waterbodies

No design, construction and planting of waterbodies will be carried out as part of the woodland planting proposals at Fishwick Bottoms.

4. Roles and Responsibilities

The planning condition states that maintenance and management should continue for a minimum period of 15 years. The Rivers Trust will be responsible for creating the habitats and the establishment maintenance responsibilities, which includes replacing any defects and taking remedial action if the habitats have not established.

4.1 Management

Once planted, the Rivers Trust will be responsible for the establishment maintenance and management of the woodland planting for a period of 15 years.

4.1.1 Injurious weeds and Invasive Non-Native Species.

The Rivers Trust will have a responsibility to manage and control injurious weeds and INNS.

4.2 Monitoring

The Rivers Trust will utilise staff with appropriate knowledge and experience to monitor the scheme as set out in this document. Where specialist input is required, this has been specified in the document.

The Rivers Trust will monitor the success of the woodland planting for a period of 15 years.

Regular inspections will be carried out during the 15 year establishment maintenance and management period.

Audits will be carried out by a suitably qualified person at the end of the first year. After this time, audits will be conducted every four years in years 3, 7, 11, and 15.

Remedial action will be required if the habitats have failed or are unlikely to achieve the target condition set in the BNG report.

4.2.1 Landscape Contractor

The Rivers Trust will reinstate, create and manage habitats, as prescribed in this document.

4.2.2 Landscape Architect / Suitably Qualified Person

A chartered landscape architect will be commissioned to undertake supervision of the woodland planting works. Once planted, monitoring of the woodland planting will be undertaken by the Rivers Trust as per section 4.2.

A suitably qualified person shall keep the Employer informed of the progress of management operations. This shall include a summary of plant checks / inspection undertaken in September of each year including a record of plant failures for replacement requirements and an appraisal of whether any alterations should be made to the following year's management regime.

5. Landscape and habitat objectives and clauses

This section sets out the principles of the landscape, habitat creation and management proposals that have been incorporated into the environmental masterplan, in order to maximise benefits to biodiversity. The key biodiversity benefits described under each management principle are based on the species and/or habitats that have been identified as present within the Site or are associated with the local area and included in the baseline study. Each task is to ensure habitats are established and the conservation objectives are met. A prescriptive method for how this will be achieved is provided, including the timings and consideration of potential constraints for each task. Refer to ENV0000009C-JAC-ZZ-ZZ-SP-L-0001 for full details of the landscape specification for the landscape and habitat establishment and management proposals.

5.1 Native Broadleaved Woodland

Areas of riparian woodland adjacent to the River Ribble at Fishwick Bottoms are proposed to contribute to biodiversity. Wych Elm is a mitigation requirement for White Hair Streak butterfly. Seedling (60-80 cm, 150 cc minimum, cell grown 1+0) are specified to provide the proposed woodland with the best opportunity of establishment. Plants to be of local provenance and planted at 2.5m centres including woodland scrub and edge species such as hawthorn, hazel, willow and elder.

Woodland Mix A: *Quercus robur*(Oak) 20%, *Ulmus glabra* (Wych Elm) 10%, *Crateagus monogyna*(Hawthorn) 35%, *Corylus avellana*(Hazel) 35%,

Woodland Mix B: *Alnus glutinosa* (Alder) 10%, *Betula pendula* (Silver Birch) 10%, *Betula pubescens*(Downy Birch) 10%, *Salix caprea*(Goat Willow) 20%, *Salix cinerea*(Grey Willow) 20%, *Salix fragilis* (Crack wllow) 20%, *Sambucus nigra*(Elder) 10%.

Objectives	Establishment of woodland planting incorporating a range of native species to: increase diversity of habitat, to provide food for wildlife and enhance visual amenity, and to replace trees removed to allow for the FRMscheme.
Task	Maintenance and monitoring of newly planted trees (15 year establishment maintenance and management period).
Location	Fishwick Bottoms
Method	

The EA will appoint a Contractor to carry out the following tasks: -

Specification summary

- 1) SITE CLEARANCE: Remove rubbish, concrete, metal, glass, decayed vegetation and contaminated topsoil. Remove stones exceeding 50mm in any dimension.
- 2) SUPPLY PLANTS: To BS:4043, BS3936 and the National Plant Specification, plant handling/storage, transport and planting to HTA 'Handling and Establishing Landscape Plants' and CPSE 'Handling and establishing landscape plants'. Surplus material to be removed off site.
- 3) UNDERTAKE PLANTING: Willow pegs and scree/mound specification and location to be as agreed with the Rivers Trust, pegs to be pushed into the ground so top of the peg is level with the ground or 25mm above. All plants to be slit/notch planted, into a T-shaped opening of sufficient size to accommodate a cell-grown plant without breaking the root plug. Surrounding soil to be firmed back after planting. All containers to be removed prior to planting. All planting plots to be set out evenly avoiding straight lines in densities and species mixes as shown on the drawings and schedules.

Maintenance

- 4) STRAIGHTEN PLANTS: Straighten plants and refirm around roots, re-firm soil around any loose plants, without compacting and ensure that all plants are upright after each visit. Ensure any recently replaced planting is re-visited to refirm and straighten as necessary.
- 5) HAND WEEDING: Keep tree and shrub bases clear of weeds, by hand weeding to ensure there is no weed growth within the ring spray area (where herbicide ring spraying misses weeds growing close to each tree/shrub). Remove all weeds, including roots, by hand using hoes, trowels or forks, taking care to remove not more than a minimum quantity of soil, causing minimum disturbance to trees and leaving the area in a neat, clean condition.
- 6) REPLACE LOSSES: Where there are losses representing a threat to the establishment of woodland or more than 15% at year 5 losses will be replaced. Replacements to be the same species and of a comparable size with the surrounding plants (where practical to do so) or default to original specification (if site constraints reduce viability of planting larger nursery stock).
- 7) WATER TO FIELD CAPACITY: Water as necessary to field capacity to ensure the continued thriving of all planting.
- 8) THINNING/ COPPICING: Thinning and coppicing operations to be undertaken as deemed appropriate for woodland establishment, reviewed 5 yearly cycles by suitably qualified personnel. Thinning and coppicing only to be undertaken to promote healthy vegetation cover, structural/ age diversity and to retain preferred species content of the original planting. Arisings from thinning or coppicing operations should be removed from site, or to be used to create habitat piles, the location and extent to be agreed with the CA.

Activity and	Cells planted November until the end of March while the plants are dormant.
Timings	Straighten plants and refirm around roots – 3 per year (first 5 years only). February, June, October
	Hand weed around base of trees as necessary - 2 per year (first 5 years only). April and August.
	Replace losses (first 5 years only). November until the end of March while the plants are dormant
	Water to field capacity to ensure growth (first 5 years only). As required.
	Thinning/coppicing – once planting is fully established, years 10 and 15.
Indicators of Success	Established woodland showing signs of successful establishment and maturation
Success	All trees have enough space for canopy spread and natural growth forms.
	Signs of ground flora developing to enhance biodiversity and landscape integration.
	BNG success criteria measured in year 15 against target condition.
BNG Target	Woodland – Broadleaved other.
	Good (32 years +). Poor condition achieved by year 20, moderate condition achieved by year 30.
	Good condition = Meets at least 10 of the criteria as defined in Crosher <i>et al.</i> 2019, with only minor variation. No more than 1 of the indicators of poor condition are present and stands of native trees that do not obviously originate from planting .
Personnel	A suitability qualified person will inspect the trees at the end of year 2 and 5 to confirm the management prescriptions have been followed and by year5 that the indicators of success have been achieved.
	The Rivers trust will undertake the woodland planting and establishment maintenance and management in years 2 to 15.
	The Rivers Trustwill monitor the site during years 2 to 15 to confirm the management has been carried out and the indicators of success have been achieved.

6. Injurious weed and Invasive Non-Native Species control

6.1 Injurious and Problem Weed Control

The land will be managed to make sure none of the five injurious weeds proliferate on-site and ensure they do not spread under the Weeds Act, (1959). These weeds are:

- Common ragwort (Senecio jacobaea);
- Spear thistle (Cirsium vulgare);
- Creeping thistle (Cirsium arvense);
- Broad-leaved dock (Rumex obtusifolius); and
- Curled dock (Rumex crispus).

Weed control will be carried out twice annually in all planting and seeding areas to eradicate or control injurious weeds. One or more of the following measures to be used:

grass cutting (as per management tasks above);

If grass cutting is not sufficient then the following methods may be applied:

- hand-weeding or digging out (ragwort only); and
- spot-spraying with an appropriate, approved herbicide.

Attention is required during the initial 5 years establishment period, where there will be spot checking two times a year and immediate remedial action taken as required. The HEMPreview will determine after year five, whether the frequency of inspections can be reduced.

6.2 Invasive Non-Native Species Control

All Invasive Non-Native Species (NNS) within the Proposed Works will be removed and eradicated prior to construction (see Invasive Species Management Plan)Giant Hogwood, Himalayan Balsam and Japanese Knotweed have been identified along FishwickBottoms. New planting areas should not contain any INNS.

Where INNS have been removed, these areas will need to be monitored to ensure the plants do not regrow in these locations. It is the Contractors responsibility the ensure INNS do not regrow in these locations.

Attention is required during the initial 5 years establishment period, where there will be spot checking two times a year and immediate remedial action taken as required. This will be carried out in conjunction with the injurious weed inspection, specified above. The LHEMPreview will determine after year five, whether the frequency of inspections can be reduced.

7. Review

The information gained through annual monitoring shall be used to inform the management operations required in the subsequent year of management. Agreements made in relation to changes or continuation of management regimes shall be recorded, and the LHEMP documents updated annually.

In addition, a formal review of the LHEMP shall be undertaken every five years to assess whether the objectives and aims for vegetation management are being met and the management operations altered accordingly. Agreements made in relation to changes or continuation of management regimes shall be recorded during the annual update of the LHEMP documents.



Table 1: Landscape and Ecology Management Operations Schedule

item	Description	Month												Total	Years	Comments / Notes
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Visits		
	General															
G.1	Spot treatment of persistent weeds													3	1-15	
W.0	Woodland															
W.2	Straighten trees and refirm around root													3	1-5	Years 1 to 5 only
W.3	Hand weeding													2	1-5	Years 1 to 5 only
W.6	Replace losses													1	1-5	Years 1 to 5 only
W.7	Water to field capacity (as required)													-	1-5	As required to ensure healthy growth
8.W	Grass cutting in planting plots													3	1-5	All arising to be removed offsite
W.10	Thinning / coppicing													1	10, 15	1no visit per years 10 and 15 (5 year cycles long term)

NOTES:

1. Where no duration is specified it is suggested that these operations will be carried out for the full 15 year period and for the longer term management of the site (extended in 5 year cycles from year 10 onwards for thinning and coppicing cycles for example). Some operations such as vegetation control, and site cleanliness will be subject to resource avaibality and revenue costs in the long term and may vary depending on the future operational requirements of the use of the site. Future variations should be recorded in the LHEMP to register changes in management operations.

2. The number of visits indicated for the management operations schedule is to be taken as a minimum, the contractor is to ensure enough additional visits or combine operations to ensure compliance with the clauses in section 5.


3. Changes in management operations arising from change in construction approach or resulting from changes as vegetation establishes in particular areas of the site should be recoded in the LHEMP in order to inform ongoing and future management operations and requirements.

4. Changes on site should bemonitored and recorded in order that the LHEMP can be adapted to respond to changes in habitat establishment or development.

Appendix A – Environmental Masterplan

Landscape Masterplandrawing for Fishwick Bottoms, drawing no.ENV0000009C-JAC-ZZ-ZZ-DR-L-0010

Landscape and Habitat Establishment and Management Plan -Fishwick Bottoms **Jacobs**



S 245	25-1095	1000	6	C226	200	61	10	1					-		
	1111		100	1000	25.40				/	1000	11	9	harry	161	
1000	-	1.5	à		10	W	1	SK	1	18	- Can	\sim	~	1	
3			1	- 14			St	FA.	0	1	1/ .	1	1)	11	Δ
1000		÷		÷			11	X	4		P	1	T		
1		-	7	2		\mathcal{L}	7	X	-	-25	11/	5	2	12	t
				-			2	R		\bigcirc	T	>	/		10
		WI B	1	- 1	X.	1		~	Z	1	X	1		r	Re
	de la	1		-		1				T	1 8	2		N	A STATE
		10		1			1			1	1/	r	6/6	A	P
	3	>		~			1		300		K	2	15	1	m
611		N	7		X	2	100	-	163	See.	CPDS:	14/	-	0-	
	1 1	Λ	1	V			-	12	2.4				-	Sim	1900
	1/1	Low	5	/	- 18	争	SI		- 3.2	PA.	Per se		1	64-	쓰님
Shawl 6	N	1AS	3		松	47-	2 yr			Å.,	K	1	17×	- Contraction	1
	80.0	11000	31.5	7	No.	200			BIC.	10.	111	- /	11.	11	en
\mathbf{i}	Ke	ey .													
1															
			M	ain r	iver										
									35		1203				
		-								row	(su	bje	ect to)	
		-	to	pog	raph	lica	al su	urve	ey)						
		-	Ri	bble	Wa	iy L	on	g D	lista	Ince	Pa	th			
		-													
	****		D	blic	Pid	hte	of	W-	11/						
		*****	-1	DIIC	Rig	rits	0	VVe	iy						
	<u> </u>														
	Pro	poised	ł												
		posod	1												
	NX N	XXX	2				2	1							
		∞	Pr	оро	sed	WC	od	land	d						
	177	111	P	000	has	wil	low	et	ako	e in	cort	ha	into	the	
		1/1												icent	
	1 Kr	11													
			10	ine	rive	r. 1	=xa	CUR	oca	uon	101	le.	cont	irme	J.
		otes:				2022	2010			2010	2007	131			
	Re	efer to	Fig	gure	1.6	(S	hee	ot 2	of	9 - E	Broa	dg	(ate		
1															
11															
1															
1															
/															
/															
				LHEBS	1 512.01										
	705	01.09.20		LHEMI									κŧ	48	Min
	904	21.06.20	21	DIEM	Figure	Ċ.					4	2	KR	4R	MW
			21	PLANN	P Figure IING, up	Ċ.	sc title	estoret.			4				-
	904	21.06.20	21	DIEM	P Figure IING, up	Ċ.	si title	Block			A	2	KR	4R	MW
	P04 P03 P02	21.06.20 01.12.20 10.11.20	21 23 23	DHEMP PLANN PLANN	P Figure IING, up	date	sc title	block			A A A	R 12 13	KR SK KR	4R 5¥ 4R	MW MW MW
	904 203 202 201	21.06.20 01.12.20 10.11.20 21.10.20	21 23 23 20	DHEMP PLANN PLANN	2 Figure IING, up IING A NARY	odate		_			2 2 2 2	R 12 13 13	К 8 5 К 1 К 1 8	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	P04 P03 P02	21.06.20 01.12.20 10.11.20	21 23 23 20	DHEMP PLANN PLANN	2 Figure IING, up IING A NARY	sdate urpor	se of i	revisio	on		A A A A A O	12 12 13 13	KR SK KR KR Check	- २२ - २४ - २२ - २२ - २२	MW MW MW
	904 203 202 201	21.06.20 01.12.20 10.11.20 21.10.20	21 23 23 20	DHEMP PLANN PLANN	2 Figure IING, up IING A NARY	sdate urpor	se of i	revisio	on	an	2 2 2 2	12 12 13 13	KR SK KR KR Check	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	904 203 202 201	21.06.20 01.12.20 10.11.20 21.10.20	21 23 23 20	DHEMP PLANN PLANN	2 Figure IING, up IING A NARY	arpo E	se of i	redsi	on Dea		A A O Un	12 12 13 19 10	KR SK KR KR Check	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	904 203 202 201	21.06.20 01.12.20 10.11.20 21.10.20	21 23 23 20	DHEMP PLANN PLANN	2 Figure IING, up IING A NARY	state urpo E	se of i	revisio Pea	on Dea	Regi	A A D Un Ona	2 2 2 19 iiC	KR SK KR KR Check	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 23 23 20 10	DHEMP PLANN PLANN	2 Figure IING, up IING A NARY	state urpo E	se of i	revisio Pea	on Dea	Regi	A A O Un	2 2 2 19 iiC	KR SK KR KR Check	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20	21 23 23 23 20 to *	U IEMP PLANN PLANN PRELIX	P Figure IIN5, up IIN5 A NARY Pu	urpo E D	se of i	revisio Pea	on Dea	Regi nt F	a a ona ona	2 2 2 19 10	KR SK KR KR KR KR	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 29 10 *		Pigure IIN5, up IIN5 IIN5 IIN5 IIN5 Pu Pu	urpor E D	se of i	revisio Pea	on Dea	Regi nt F	a a ona ona	2 2 2 19 10	KR SK KR KR KR KR	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 29 10 *	U IEMP PLANN PLANN PRELIX	Pigure IIN5, up IIN5 IIN5 IIN5 IIN5 Pu Pu	urpor E D	se of i	revisio Pea	on Dea	Regi nt F	a a ona ona ona	a a ik iic	KR SK KR KR KR KR	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 29 10 *		Pigure IIN5, up IIN5 IIN5 IIN5 IIN5 Pu Pu	urpor E D	se of i	revisio Pea	on Dea	Regi nt F	a a ona ona ona	a a ik iic	KR SK KR KR Check ON	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 29 10 *	PLANN PLANN PRELIN * * *	Pigure IING up IING Pu Pu	e e	uroj eve	revisio Pea	on Dea	Regi nt F	A A A A A A A A A A A A A A A A A A A	R R R R R R R R R R R R R R R R R R R	KR SK KR KR KR Check Check ON	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 29 10 *	PLANN PLANN PRELIN * * *	Pigure IING up IING Pu Pu	e e	uroj eve	revisio Pea	on Dea	Regi nt F	A A A A A A A A A A A A A A A A A A A	R R R R R R R R R R R R R R R R R R R	KR SK KR KR KR Check Check ON	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 29 10 *	PLANN PLANN PRELIN * * *	Pigure IIN5, up IIN5 IIN5 IIN5 IIN5 Pu Pu	e e	uroj eve	revisio Pea	on Dea	Regi nt F	a a on Un ona und	R R R R R R R R R R R R R R R R R R R	KR SK KR KR KR Check Check ON	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	PQ4 PQ3 PQ2 PQ1 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 29 10 *	PLANN PLANN PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PLANN	Pipure IING up IING A INGRY Pu Shire Shire Viron	urpo E D	uroj eve	pea	on Dea In F	Regi nt F	Un ona ona		KR SK KR KR KR Check Check ON	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	204 203 202 201 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 10 h	PLANN PLANN PLANN PRELIM	Pipure IING up IING AINARY Pu Shir Shir Viron Presi	inter tor	se of f uroj eve	pea	on Dea in F ime	Regi nt F	Un ona und		KR SK KR KR Check DN	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	PQ4 PQ3 PQ2 PQ1 Rev	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Dat	21 23 29 29 29 10 h	PLANN PLANN PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PREDA PLANN	Pipure IING up IING AINARY Pu Shir Shir Viron Presi	inter tor	se of f uroj eve	pea	on Dea in F ime	Regi nt F	Un ona und		KR SK KR KR Check DN	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	PQ4 203 202 201 Rev In parts	21.06.29 01.12.29 10.11.29 21.10.29 Rev. Dat	21 23 29 29 29 10 h	PLANN PLANN PLANN PRELIM	* Figure IING A INARY Pu sobir Viron ency Prest Risl	E E D	urojeve	pea blop	on Dea In F Ime	Regi nt F J Rit ent	accord		KR SK KR KR Check DN	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	PQ4 PQ3 PQ2 PQ1 Rev	21.06.29 01.12.29 10.11.29 21.10.29 Rev. Dat	21 23 29 29 29 10 h	PLANN PLANN PLANN PRELIM	* Figure IING A INARY Pu sobir Viron ency Prest Risl	E E D	urojeve	pea blop	on Dea In F Ime	Regi nt F	accord		KR SK KR KR Check DN	- २२ - २४ - २२ - २२ - २२	MW MW MW MW
	PQ4 PQ3 PQ2 PQ1 Rev In partr Project Drawin	210620 011220 10.1120 21.1020 Rev. Date: Rev. Date: Bern Date: Rev. Date: Rev	21 21 20 20 20 20 10 h La	PLANN PLANN PREJANN PREJANN PREJANN PREJANN PREJANN AND AND AND AND AND AND AND AND AND	Pique	e tor k A	uro eve	resta pea elop So nag	on Dea an F me uth em	Jane Ritent	accontraction	a a i i i o t	KR SK KR KR Check	्र प्र	ми 609 ми ми Арроуд
	PQ4 PQ3 PQ2 PQ1 Rev In partr Project Drawin	21.06.29 01.12.29 10.11.29 21.10.29 Rev. Dat	21 21 20 20 20 20 10 h La	PLANN PLANN PREJANN PREJANN PREJANN PREJANN PREJANN AND AND AND AND AND AND AND AND AND	viron Riss Riss Flux		nt IUI IUI IUI	So ag RE	uth em	Jan Rikent	accontraction	a a i i i o t	KR SK KR KR Check	्र प्र	ми 609 ми ми Арроуд
	PQ4 PQ3 PQ2 PQ1 Rev In partr Project Drawin	210620 011220 10.1120 21.1020 Rev. Date: Rev. Date: Bern Date: Rev. Date: Rev	21 21 20 20 20 20 10 h La	PLANN PLANN PREJANN PREJANN PREJANN PREJANN PREJANN AND AND AND AND AND AND AND AND AND	viron Riss Riss Flux		nt IUI IUI IUI	resta pea elop So nag	uth em	Jan Rikent	accontraction	a a i i i o t	KR SK KR KR Check	्र प्र	ми 609 ми ми Арроуд
	PQ4 PQ3 PQ2 PQ1 Rev In partr Project Drawin	210620 011220 10.1120 21.1020 Rev. Date: Rev. Date: Bern Date: Rev. Date: Rev	21 21 20 20 20 20 10 h La	PLANN PLANN PREJANN PREJANN PREJANN PREJANN PREJANN AND AND AND AND AND AND AND AND AND	Pipure IIIIA up IIIIA up IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA		uro eve Mar UI	So nag RE Al	uth em 1 1	Jant F Ritent .12 MA	accontraction	a a i i i o t	KR SK KR KR Check	्र प्र	ми 609 ми ми Арроуд
	PQ4 PQ3 PQ2 PQ1 Rev In partr Project Drawin	210620 011220 10.1120 21.1020 Rev. Date: Rev. Date: Bern Date: Rev. Date: Rev	21 21 20 20 20 20 10 h La	PLANN PLANN PREJANN PREJANN PREJANN PREJANN PREJANN AND AND AND AND AND AND AND AND AND	Pipure IIIIA up IIIIA up IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA		uro eve Mar UI	So ag RE	uth em 1 1	Jant F Ritent .12 MA	accontraction	a a i i i o t	KR SK KR KR Check	्र प्र	ми 609 ми ми Арроуд
	P04 203 201 Rev In pertr	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Date Rev. Date Settle	21 21 20 20 20 20 10 h La	PLANN PLANN PREJANN PREJANN PREJANN PREJANN PREJANN AND AND AND AND AND AND AND AND AND	Pipure IIIIA up IIIIA up IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA		uro eve Mar UI	So nag RE Al	uth em 1 1	Jant F Ritent .12 MA	accontraction	a a i i i o t	KR SK KR KR Check	Revid	ми ми ми ми ми ми ми ми ми ми ми ми ми
	PQ4 PQ3 PQ2 PQ1 Rev In partr Project Drawin	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Date Rev. Date Settle	21 21 20 20 20 20 10 h La	PLANN PLANN PREJANN PREJANN PREJANN PREJANN PREJANN AND AND AND AND AND AND AND AND AND	Pipure IIIIA up IIIIA up IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA IIIIA		iuroj eve Mar iUl SH	So ag RE Al	uth em 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Jant F Jant Jant F Jant Jant F Jant Jant Jant Jant Jant Jant Jant Jant	accontraction	a a i i i o t	KR SK KR KR Check	Revid	ми 609 ми ми Арроуд
	Poja Poj Poj Project Dravin	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Date Rev. Date Settle	21 21 20 20 20 20 10 h La	Encash PLANK PRELIM PRELIM	viron Risl Fl		In & Aar In & Aar In & NT SH DT PL	So ag RE Al T(AN	uth em 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Jant F Jant Jant F Jant Jant F Jant Jant Jant Jant Jant Jant Jant Jant	aco		ira sk ira ira ira check in n n n n n n n n n n n n n n n n n n	Revol	MW MW MW Apprvid Apprvid
	204 203 201 Rev Project Drawin Scale	21.06.20 01.12.20 10.11.20 21.10.20 Rev. Da Rev. Da g ditio	21 21 20 20 20 20 10 h La	Encash PLANN PRELIX PRE	Pipure Pipure		In & Aar In & Aar In & NT SH DT PL	So ag RE Al T(AN	uth em 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Jant F Jant Jant F Jant Jant F Jant Jant Jant Jant Jant Jant Jant Jant	aco		ira sk ira ira ira check in n n n n n n n n n n n n n n n n n n	Revid	MW MW MW Apprvid Apprvid
	Project Project Drawin Scale Jacobs	21.06.20 01.13.20 10.11.20 21.10.20 Rev. Dav Rev. Dav gritice	21 21 20 20 20 20 10 h La	Encash PLANN PRELIX PRE	viron Risl Fl		In & Aar In & Aar In & NT SH DT PL	So ag RE Al T(AN	uth em 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Jant F Jant Jant F Jant Jant F Jant Jant Jant Jant Jant Jant Jant Jant	aco		ira sk ira ira ira check in n n n n n n n n n n n n n n n n n n	Revid	MW MW MW MW MW MW MW MW MW MW MW MW MW M
	204 203 201 Rev Project Dravin Dravin	21.66.20 01.32.20 10.13.20 21.10.20 Rev. Da Rev. Da Status Status No. 40.	21 21 20 20 20 20 10 h La	Encash PLANN PRELIX PRE	Pipure Pipure		In & Aar In & Aar In & NT SH DT PL	So ag RE Al T(AN	uth em 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Jant F Jant Jant F Jant Jant F Jant Jant Jant Jant Jant Jant Jant Jant	aco		ira sk ira ira ira check in n n n n n n n n n n n n n n n n n n	Revid	MW MW MW Apprvid Apprvid
	204 203 202 201 Rev Project Drawin Drawin Scale Jacobs	21.06.20 01.13.20 10.11.20 21.10.20 Rev. Da Rev. Da g title ENVI g status No. 40. g number	21 29 29 29 29 10 10 10 10 10 10 10 10 10 10 10 10 10	PLANN PLANN PRELIN PREL	viron Risi Fill MM Viron Prest Risi Fill MM		Mar iUI NT SH DT PL	So ag RE Al IW T(AN		Jane Rite ent AAAAAAAAAAAAAAAAAAAAAAAAAAAAAAAAA	aco ble Sch 2		ica sk ica icheck on me RP	R R R R R R R R R R R R R R R R R R R	MW SW SW SW SW SW SW SW SW SW S
	204 203 202 201 Rev Project Drawin Drawin Scale Jacobs	21.06.20 01.13.20 10.11.20 21.10.20 Rev. Da Rev. Da g title ENVI g status No. 40. g number	21 29 29 29 29 10 10 10 10 10 10 10 10 10 10 10 10 10	PLANN PLANN PRELIN PREL	viron Risi Fill MM Viron Prest Risi Fill MM		Mar iUI NT SH DT PL	So ag RE Al IW T(AN		Jane Rite ent AAAAAAAAAAAAAAAAAAAAAAAAAAAAAAAAA	aco ble Sch 2		ica sk ica icheck on me RP	R R R R R R R R R R R R R R R R R R R	MW SW SW SW SW SW SW SW SW SW S
	203 203 201 Rev Project Drawin Drawin Scale Jacobs	21.66.20 01.32.20 21.1022 21.1022 Rev. Da Rev.	FI R	PLANN PLANN PRELIN PREL	viron Riss Prest Riss Fi UM U U U U U U U U U U U U U U U U U U		Mar iUI SH DT PL	So ag RE Al W T(Regint F Rite a Rite ent .12 MA K MS VG 3	aco		in in in in in in in in in in		N unability LE Rev 2050
	203 203 201 Rev Project Drawin Drawin Scale Jacobs	21.66.20 01.32.20 21.1022 21.1022 Rev. Da Rev.	FI R	PLANN PLANN PRELIN PREL	viron Riss Prest Riss Fi UM U U U U U U U U U U U U U U U U U U		Mar iUI SH DT PL	So ag RE Al W T(Regint F Rite a Rite ent .12 MA K MS VG 3	aco		in in in in in in in in in in		N unability LE Rev 2050
	203 203 201 Rev Project Drawin Drawin Scale Jacobs	21.06.20 01.13.20 10.11.20 21.10.20 Rev. Da Rev. Da g title ENVI g status No. 40. g number	FI R	PLANN PLANN PRELIN PREL	viron Riss Prest Riss Fi UM U U U U U U U U U U U U U U U U U U		Mar iUI SH DT PL	So ag RE Al W T(Regint F Rite a Rite ent .12 MA K MS VG 3	aco		in in in in in in in in in in		N unability LE Rev 2050